



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 28th, 2024.

3300, 4100, 4400 Classroom TI

Work this week: The contractor completed carpet and base installation in 3300 and began painting door frames. Whiteboards are being reinstalled, as well. In 4100, cabinets have been refinished, door frames have been painted, and electrical finish work is in progress. Electricians will be on site Saturday, 6/29, to continue installation of wire mold and switches in building 4100.

- Noise:** Hand tools and power tools.
- Parking:** Contractor parking located at laydown yard.
- Utilities:** No Interruptions.
- Odors:** Paint.



4100: Existing Cabinets Refinished



4100: Door Frames Painted



4100: Hardwired Clocks Reinstalled