



## CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending July 5<sup>th</sup>, 2024.*

### 3300, 4100, 4400 Classroom TI

**Work this week:** The contractor finished painting interior classroom walls and door frames at building 4100. The electrician also installed light switches, cover plates, and wire molding. The contractor performed an internal punch walk with their subcontractors and began touch up work. On Friday, the final punch walk was completed, and we are currently awaiting the final punch list from the architect.

**Noise:** Hand tools and power tools.  
**Parking:** Contractor parking located at laydown yard.  
**Utilities:** No Interruptions.  
**Odors:** Paint.



*4100: Existing Wood Doors Refinished*



*4100: Wire Molding In Progress*



*4100: Wire Molding Completed*