



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending July 26th, 2024

SLO 5000 Complex

Work this week:

- EMS/DDC controls install ongoing
- FACP/Smoke detector integration ongoing
- FACP panel operation and testing conducted
- HVAC equipment commissioning and startup ongoing
- Contractor overlooked electrical wiring for powered exhaust – investigation and design ongoing
- Make up air unit gas heater controls overlooked – investigation and design ongoing
- MZU condenser refrigerant lines installed
- MZU supply ductwork delivered and loaded to roof

Noise:	Loud noise from equipment and demolition activities.
Parking:	Entire parking lot area behind 5100 (bookstore). secured.
Utilities:	Main electrical breaker for 5100, 5200, 5300 and 5400 HVAC power supply closed and locked out. Gas feed for 5100, 5200, 5300 and 5400 roofs turned off.
Odors:	None



FACP Testing



Refrigerant Lines



MAF Heated Intake Air



Powered Exhaust Circuits



MZU Supply Ducting