

Measure L Bond Program SLOCCCD

CONSTRUCTION UPDATE



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending August 30th, 2024

SLO 5000 Complex

Work this week:

- FACP refurbished, installed and operational.
- Powered exhaust (economizers) wired in and completed.
- Roofing contractor continued work on trim and final items.
- Doghouse details installed on 5100 and 5400.
- Walk-in refrigerator evaporators were installed, line sets and electrical wiring were completed. Cooling table evaporators and line sets also completed.

Noise: Loud noise from equipment and demolition

activities.

Parking: Entire parking lot area behind 5100 (bookstore)

secured.

Utilities: None Odors: None





Smoke Detector Replaced

Doghouse Complete



New Parapet Cap



Economizer Installed



Refrigerator Freezer Lines





