



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending May 15th, 2026

NCC Instructional Building

Work this week:

- Contractor working diligently to complete punch list items by May 29th
- Contractor needs to complete movement room mirrors, sidewalk lighting and fire alarm panel operation for substantial completion
- Johnson controls worked several days this week to program the fire alarm panel system in order to establish communication with the campus fire alarm system

Noise: Loud noise from trade activities
Parking: None
Utilities: None
Odors: None



NCC Instructional Building from Above



Landscaping



Open Area and Apron