



CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending July 10th, 2026***SLO Chorro Creek Slope Stabilization
Project****Work this week:**

- Diversion coffer damn installed and stream is now bypassed the construction zone
- Dewatering system assembled in preparation for the completion of conservation efforts and dry out of creek bed
- Environmental assessment team continues to catch, and release collected fauna found within the work zone

Noise: Loud noise from construction equipment
Parking: None
Utilities: None
Odors: None

*Dry Creek Bed and Conservation Efforts**Dewater Equipment**Bypass Pipe*