



CONSTRUCTION UPDATES & ACTIVITIES

*Week Ending July 24th, 2026***SLO Chorro Creek Slope Stabilization
Project****Work this week:**

- Work site fully surveyed top and bottom
- Slope face benched to offset and inspected by soils engineer
- Site fully prepped for soil nail wall install to begin
- Project currently awaiting epoxy rebar delivery – work anticipated to restart August 3rd
- Environmental assessment team continues inspection of area to protect wildlife

Noise: Loud noise from construction equipment
Parking: None
Utilities: None
Odors: None

*Surveyed Work Pad**Upstream Bench Slope**Downstream Bench Slope*