

# PROJECT STATUS REPORT

March 2022 ♦ Issue 75

## SLO Campus Building 9100 Roofing and HVAC Replacement

---

### Project Overview

The SLO Campus Building 9100 Roofing and HVAC Replacement Project involves the demolition of the existing roof and HVAC systems located on and within the building along with the installation of new roofing, flashing, gutters, HVAC units, and system controls. The project was bid on July 20, 2021 and awarded to Smith MEP on July 26, 2021. Construction started in mid-December and is planned to be complete by April 2022.

### Project Progress

During the month of February, the installation of the PVC roofing commenced along with the installation of parapet framing, trough gutters, downspouts, and HVAC equipment.

### Project Schedule

In the upcoming month, the installation of the PVC roofing will be completed and the HVAC equipment installation will continue. Testing and balancing will occur upon the finished installation of the HVAC systems.



New Parapet Wall Framing



New Gravity Vents

# PROJECT STATUS REPORT

March 2022 ♦ Issue 75

## SLO Campus Building 9100 Roofing and HVAC Replacement

---



PVC Roofing Installation



New Downspouts