

PROJECT STATUS REPORT

February 2023 ♦ Issue 86

SLO Campus 4k-6k Restroom & Drinking Fountain ADA Upgrades

Project Overview

The SLO Campus 4000-6000 Restroom & Drinking Fountain ADA Upgrades project consists of demolishing and reconstructing existing restrooms and drinking fountains in buildings 4100, 4200, 4300, 4600, 5100, 5400, 6100, and 6200. The project was bid on June 16, 2022 and awarded to Newton Construction & Management on July 7, 2022. Construction started in early August and is planned to be completed by the end of the year.

Project Progress

In the month of February, the contractor worked to complete open punch items in Buildings 4100, 4200 and 6100. Fire alarms have been tested in 4100, 4200, 4300 and 5100. Further fire alarm testing is required of new and existing systems. Building 5100 restrooms were substantially completed and a punch walk has been performed. Framing & plaster work in 6200 restrooms remains ongoing.

Project Schedule

In the upcoming month, the contractor will continue framing & plaster work in 6200, and additional fire alarm testing will commence. Project currently scheduled to be completed mid-March 2023.

