



**CONSTRUCTION UPDATES & ACTIVITIES**

*Week Ending May 1<sup>st</sup>, 2026*

**NCC HVAC Rehabilitation Project  
N2400, N2800, N3200**

**Work this week:**

- No work conducted this week
- Awaiting TAB final report for project close-out
- Scheduling of district punch walk pending TAB report – anticipate scheduling district punch walks the week of May 11-15
- Controls contractor is scheduled for the week of May 4-8 to correct communication for 2 VAV's to bring the TAB inspection requirements to a close

**Noise:** None  
**Parking:** None  
**Utilities:** None  
**Odors:** None



*N2400*



*N3200*



*N2800*