

PROJECT STATUS REPORT

April 2022 ♦ Issue 76

SLO Campus Building 9100 Roofing and HVAC Replacement

Project Overview

The SLO Campus Building 9100 Roofing and HVAC Replacement Project involves the demolition of the existing roof and HVAC systems located on and within the building along with the installation of new roofing, flashing, gutters, HVAC units, and system controls. The project was bid on July 20, 2021 and awarded to Smith MEP on July 26, 2021. Construction started in mid-December and is planned to be complete by April 2022.

Project Progress

All installations have been completed.

Project Schedule

In the upcoming month, testing and balancing will be scheduled and punch list items will be addressed.



New Vehicle Exhaust Fans



Completed Roof