

PROJECT STATUS REPORT

April 2022 ♦ Issue 76

SLO Campus Restrooms/Drinking Fountain ADA Upgrades

Project Overview

The SLO Campus Restroom/Drinking Fountains ADA Upgrades project scope includes the replacement of old drinking fountains with hydration stations at the tennis courts, in the Gym (court and lobby), building 4000, and building 7100. Also included in this project is the renovation of the 7100 south restrooms, the 4000 faculty restrooms, and the construction of a breakroom on the faculty side of the 4000 building. The project was bid on December 2, 2021 and awarded to Newton Construction and Management on December 9, 2021. Construction started in mid-March and is planned to be complete by mid-June.

Project Progress

Since commencing construction, the contractor has completed all demolition and utility rough-in. New drinking fountains have been installed in the gymnasium and tiling in the 4000 faculty restrooms is in progress.

Project Schedule

In the upcoming month, drinking fountains in the gym lobby and at the tennis courts will be installed, tiling will be complete in the 4000 restrooms, and new plumbing in the 7100 south restrooms will be installed.



Gym Hydration Stations



Restroom Demolition