

# PROJECT STATUS REPORT

April 2022 ♦ Issue 76

## SLO Campus Police Department Renovation

---

### Project Overview

The SLO Campus Police Department Renovation scope includes the installation of new walls, doors, electrical, and data to create new office spaces. Additionally, new exterior power will be installed for golf cart charging and better exterior lighting. The project was contracted via direct negotiation and is being constructed by Ben Graves Construction. Construction started early April and is planned to be complete by the end of the Spring semester.

### Project Progress

Since commencing construction, the contractor framed, insulated, and sheet-rocked all new walls. Interior electrical has been pulled as well.

### Project Schedule

In the upcoming month, interior painting, new carpet, and additional data will be installed.



Wall Framing & Insulation



Drywalled New Office