



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending July 22, 2016

San Luis Obispo Instructional Building

Work this week: This week included final preparation for the Slab On Grade concrete placement. Final touch ups were made to the vapor barrier and setting of screed pins to aid with the finishing of the concrete. Steel window supports and the reinforcing steel were installed as well.

- Noise:** Loud equipment noise
- Parking:** Some permanent parking loss for the duration of the project
- Utilities:** None
- Odors:** None
- Dust:** Moderate dust impact
- Vibrations:** Minor vibrations

